

POST-INSTALLATION CHECKLIST

-  Are all the units level?
-  All doors have been adjusted correctly?
-  There are no chips or scratches on the doors?
-  All handles have been fitted and are straight?
-  All fillers have been sealed with silicone or filler?
-  All counter tops have been sealed around cutouts, against the cupboards and against the walls?
-  All cupboards have shelf studs and shelves where applicable?
-  There are no marks on cupboards or chipped carcass edges?
-  All skirting has been fitted correctly and sealed on joins and against the floor?
-  Any fascia or capping joints closed, neat and filled?
-  All cupboards have been cleaned & any pencil marks removed from doors and counters?
-  All cleats for granite have been installed securely?
-  Has the zinc been sealed properly with silicone and roof sealer?
-  Have any exposed nail holes been punched under and filled with the appropriate filler?
-  Have all the counter tops been secured and edged?
-  Have all the holes been cut for sink waste pipes?
-  Have all holes required to run electrical cables been drilled?
-  Has the job been installed according to the signed plan?